

UAA En

PROJEC

| | | |
|-------------------|---------------------|-----------------------|
| Permit (New Bldg) | Fill & Grade | April 2013 |
| | Footings/Foundation | April-May 2013 |
| | Structural Steel | August 2013 |
| | Full Building | November 2013 |
| Construction | New Building | May 2013-July 2015 |
| | Existing Building | August 2015-June 2016 |
| Occupancy | New Building | August 2015 |
| | Existing Building | July 2016 |

Design and construction services for the parking structure were not included in the CMAR contract. The parking structure will be constructed using the design-bid-build delivery system. With the current emphasis on the construction of the new building using available funding, the construction schedule for the parking structure has been deferred:

| | Original Schedule | Projected Schedule |
|---------------|--------------------------|--------------------------|
| Design: | February 2012-March 2013 | February 2012-March 2013 |
| Permit: | April 2013 | April 2014 |
| Construction: | April 2013-February 2014 | July 2014- July 2015 |
| Occupancy | March 2014 | August 2015 |